

Sentry Barrier Installation Checklist

| Item | Y | N |
|---|---|---|
| Ensure the posts are orientated in the correct direction and consistent with the terminal ends or crash cushions. | | |
| The height of the finished rail should be 800 mm (± 25 mm) above the finished ground level. | | |
| The height to the top of the posts should be 790 mm (± 25 mm) above finished ground level. | | |
| The posts are free from damage. | | |
| The correct Sentry Barrier Washer is installed and seated correctly in the back of the post. | | |
| All bolts are tightened snug. | | |
| The W-Beam must be level and aligned to the terminal end or crash cushion in accordance with transition drawings. Refer to Appendix F of the Product and Installation Manual for guidance. | | |
| Ensure posts are free of debris prior to installing the W-Beam. | | |
| The top edge of the W-Beam must align, both vertically and horizontally, between the Sentry Barrier and the nominated terminal end in accordance with transition drawings. Refer to Appendix F of the Product and Installation Manual. | | |

| | | | |
|-----------------------|--|-------|--|
| Job Number: | | | |
| Location: | | | |
| Client/Asset Owner: | | | |
| Principal Contractor: | | | |
| Installer: | | | |
| Installed by: | | Date: | |
| Inspected by: | | Date: | |