

Sentry Barrier TL-4 Thrie-Beam System Installation Checklist

Item	Y	N
Ensure the posts are orientated in the correct direction and consistent with the terminal ends or crash cushions.		
The height of the finished rail should be 1050 mm (± 25 mm) above the finished ground level.		
The height to the top of the posts should be 1040 mm (± 25 mm) above finished ground level.		
The posts are free from damage.		
The correct CSP® Sentry Barrier Washer is installed and seated correctly in the back of the post.		
All bolts are installed and tightened snug. Ensure only one post bolt is installed in the top slot per post.		
The Thrie-Beam must be level and aligned in accordance with the general assembly drawing and transition drawings where applicable. Refer to Appendix A of the Installation Manual for guidance.		
Ensure posts are free of debris prior to installing the Thrie-Beam.		
Connected to a Terminal End or Crash Cushion.		
The Sentry Barrier TL-4 Thrie-Beam System must transition to the nominated terminal end in accordance with transition drawings. Refer to Appendices in the Installation Manual for details.		

Job Number:			
Location:			
Client/Asset Owner:			
Principal Contractor:			
Installer:			
Installed by:		Date:	
Inspected by:		Date:	