

## Sentry Median Barrier Installation Checklist

Item	Y	N
Ensure the posts are orientated in the correct direction and consistent with the terminal ends.		
The height of the finished rail should be 800 mm ( $\pm 25$ mm) above the finished ground level.		
The height to the top of the posts should be 790 mm ( $\pm 25$ mm) above finished ground level.		
The posts are free from damage.		
The correct Sentry Median Barrier Washers are installed and seated correctly in the back of the post.		
All bolts are tightened snug.		
The W-Beam must be level and aligned to the terminal end.		
Ensure posts are free of debris prior to installing the W-Beam.		
The top edge of the W-Beam must align, both vertically and horizontally, between the Sentry Median Barrier and the nominated terminal end.		

Job Number:			
Location:			
Client/Asset Owner:			
Principal Contractor:			
Installer:			
Installed by:		Date:	
Inspected by:		Date:	