

From: [Chris Dillon](#)
To: [Michelle Carmine](#)
Subject: RE: Earthworks - Te Kowhai Retail Complex.
Date: Friday, May 01, 2020 2:33:09 PM

Hi Michelle

Thanks for your email. I can advise the following.

- All cut is to waste. Therefore results in the following:
- Assumed double truck and trailer units @ 20m³
- 5872m³ cut = 293 truckloads
- 6239m³ fill = 312 truckloads
- Total = 605 truckloads
- Assuming 14 trucks per day = 43 days, keeping below the 15/day in and out/ 30 movements per day permitted maximum under rule 27.17.

Have a good weekend. Bunnings effectively closed for the 5th straight weekend – I'm thinking of breaking in there!

Kind regards

Chris

From: Michelle Carmine
Sent: Thursday, 30 April 2020 11:19 am
To: Chris Dillon
Subject: Earthworks - Te Kowhai Retail Complex.

Hi Chris,

I am just working through the earthworks section of my report. Comparing the Earthworks Plan provided as Further Information with section 6.2.4 of the AEE provided. The Plan shows 3670m² area of works. With cut volume of 5872m³ and fill volume of 6239m³. Can you please confirm how much of this is cut to waste and how much is cut to fill. How much imported fill are you proposing to bring in? Can you please update proposed timeframes for works and number of truck movements in light of changes to the earthwork volumes and areas.

Kind Regards

Michelle Carmine
